

**Northeast Ohio Areawide Coordinating Agency
Regional Transportation Investment Subcommittee
ARRA Construction Monitoring Report**

Date: 2/16/2010

Project Sponsor: Geauga County Engineer

Project Name: GEA - Wilson Mills Road (D-F)

PID: 85699 Type: **Traditional** **LPA** (circle)

STIP ID: _____

FUNDING

Total Estimated Project Cost: \$540,000
 Programmed ARRA Funds: \$540,000 100%

Authorized: 5/7/2009

Bid Date: 6/17/2009 Project Award Amount: \$401,345

ODOT CE: \$5,000

(Not to exceed Programmed ARRA Funds) NOACA Maximum Funding: \$406,345

ARRA Budget Over Authorized: \$133,655

Contracts:

Bid Award: 6/25/2009 (date) Estimate **Actual**

Contracts Signed: 7/14/2009 (date) Estimate **Actual**

Required Documents Submitted to ODOT: 7/15/2009 (date) Estimate **Actual**

Construction:

Contractor: Kokosing Construction

Preconstruction Meeting: 7/15/2009 (date) Estimate **Actual**

Start Date: 8/19/2009 (date) Estimate **Actual**

Construction Completion: 9/3/2009 (date) Estimate **Actual**

Project Closeout:

Final Inspection: 9/28/2009 (date) Estimate **Actual**

Final Construction Cost: \$401,345

Inspection Cost: _____

Total Final Cost: \$401,345

Comments:

Construction is completed

Construction Invoice Submitted to ODOT on 10-20-2009

There are no changes for 3 of our Projects since 10-28-09.

However, the construction is completed for each.