

**Northeast Ohio Areawide Coordinating Agency
Regional Transportation Investment Subcommittee
ARRA Construction Monitoring Report**

Date: 2/1/2010

Project Sponsor: Geauga County Engineer

Project Name: GEA - Washington Street (A&B)

PID: 82568 Type: **Traditional** **LPA** (circle)

STIP ID: 2938

FUNDING

Total Estimated Project Cost: \$530,000

Programmed ARRA Funds: \$530,000

Bid Date: 6/17/2009 Project Award Amount: \$364,249

ODOT CE: \$5,000

(Not to exceed Programmed ARRA Funds) NOACA Maximum Funding: \$369,249

ARRA Budget Over Authorized: \$160,751

Contracts:

Bid Award: 6/25/2009 (date) Estimate **Actual**

Contracts Signed: 7/14/2009 (date) Estimate **Actual**

Required Documents Submitted to ODOT: 7/15/2009 (date) Estimate **Actual**

Construction:

Contractor: Kokosing Construction

Preconstruction Meeting: 7/15/2009 (date) Estimate **Actual**

Start Date: 8/12/2009 (date) Estimate **Actual**

Construction Completion: 8/25/2009 (date) Estimate **Actual**

Project Closeout:

Final Inspection: 9/28/2009 (date) Estimate **Actual**

Final Construction Cost: \$358,187

Inspection Cost: \$5,000

Total Final Cost: \$363,187

Comments:

Construction is completed.

First Invoice for Construcion was forwarded to ODOT 10-9-2009.

Inspection Reimbursement Costs could not exceed the encumbered \$5,000.00.

There are no changes for 3 of our Projects since 10-28-09.

However, the construction is completed for each.