

**Northeast Ohio Areawide Coordinating Agency  
Regional Transportation Investment Subcommittee  
ARRA Construction Monitoring Report**

Date: 2/1/2010

**Project Sponsor:** City of Cleveland

**Project Name:** Cleveland W. 77th Street Bridge Over GCRTA and NS Rail

**PID:** 7004 Type: **Traditional**  **LPA** (circle)

**STIP ID:** 2882

**FUNDING:**

Total Estimated Project Cost: \$1,509,000

Programmed ARRA Funds: \$1,509,000

Authorization Date: 7/23/2009 Project Authorized Amount: \$1,371,820

10% Construction Engineering (CE): \$137,180

(Not to exceed Programmed ARRA Funds) NOACA Approved Funding: \$1,509,000

**Contracts:**

Bid Date: 10/9/2009 (date) Estimate  Actual

Bid Award: 10/23/2009 (date)  Estimate Actual

Contracts Signed: \_\_\_\_\_ (date) Estimate Actual

Required Documents Submitted to ODOT: \_\_\_\_\_ (date) Estimate Actual

**Construction:**

Contractor: Great Lakes Construction Co.

Preconstruction Meeting: \_\_\_\_\_ (date) Estimate Actual

Start Date: \_\_\_\_\_ (date) Estimate Actual

Construction Completion: 10/15/2010 (date)  Estimate Actual

Numbers of Construction Jobs: \_\_\_\_\_ (jobs) Estimate Actual

**Project Closeout:**

Final Inspection: \_\_\_\_\_ (date) Estimate Actual

Final Construction Cost: \_\_\_\_\_

Inspection Cost: \_\_\_\_\_

Total Final Cost: \$0.00

**Comments:**

Project sale date 9/16/2009. Award date 9/24/2009.

Construction completion date 10/15/2010

In additions to MPO ARRA funds, this project also has \$2,500,000 of SAC 4R87

(Municipal Bridge Funds)

Bid amount is \$1,737,185.70; NOACA ARRA amount cap is \$1,509,000

\_\_\_\_\_

\_\_\_\_\_