

**SFY 2022 NOACA-ATTRIBUTABLE FUNDED PROJECT MONITORING REPORT  
(INCLUDES ENHANCEMENT, PLANNING AND TRANSIT RELATED PROJECTS)**

7/1/2021

R #	PID NO.	COU	NOACA ATTRIBUTABLE FUNDED PROJECT	SPONSOR	NOACA SHARE (x \$1,000)	TOTAL COST (X\$1,000)	ODOT AWARD DATE	MOST RECENT MILESTONE
1	113123	CUY	EAST 185TH STREETScape (PART 1)	CLEVELAND	1,500	5,623	3/28/22	STAGE 1 PLANS COMPLETED 4/15/21.
2	114131	CUY	EAST 185TH STREETScape (PART 2)	CLEVELAND	1,500	6,707	3/28/22	STAGE 1 PLANS COMPLETED 4/24/21.
3	111396	CUY	MAIN AVENUE CONNECTOR TLCI	CLEVELAND	250	402	7/26/21	PLAN PACKAGE RECEIVED IN ODOT CENTRAL OFFICE 4/19/21.
4	113726	CUY	TOWPATH TRAIL PH4 TRAILHEAD	CLEVELAND	550	688	7/12/21	PLAN PACKAGE RECEIVED IN ODOT CENTRAL OFFICE 4/5/21.
5	109034	CUY	EUCLID CREEK GREENWAY PH1	CLEVELAND METROPARKS	268	594	3/1/22	STAGE 1 PLANS COMPLETED 4/22/21.
6	100157	CUY	HARVARD AVE (SIB LOAN 6TH PAYMENT) DEBT-SERVICE	CLEVELAND	249	2,456	NA	SCHEDULED FOR SFY 2022.
7	112189	CUY	INTERURBAN PEDESTRIAN BRIDGE	BAY VILLAGE	374	685	3/28/22	STAGE 2 PLANS SUBMITTED 6/21/21.
8	96833	CUY	IR 490/SR 010-0209/1919 (OPPORTUNITY CORRIDOR - PHASE III) 7TH YEAR OF 10 YEAR COMMITMENT	ODOT 12	1,500	238,200	NA	SCHEDULED FOR SFY 2022.

**SFY 2022 NOACA-ATTRIBUTABLE FUNDED PROJECT MONITORING REPORT  
(INCLUDES ENHANCEMENT, PLANNING AND TRANSIT RELATED PROJECTS)**

7/1/2021

R #	PID NO.	COU	NOACA ATTRIBUTABLE FUNDED PROJECT	SPONSOR	NOACA SHARE (x \$1,000)	TOTAL COST (X\$1,000)	ODOT AWARD DATE	MOST RECENT MILESTONE
9	113710	CUY	NORTH ROYALTON TLCI SIDEWALK	NORTH ROYALTON	80	114	8/23/21	PLAN PACKAGE RECEIVED IN ODOT CENTRAL OFFICE 5/14/21.
10	112546	CUY	RIDGE ROAD	CUYAHOGA COUNTY DEPT. OF PUBLIC WORKS	2,917	3,464	5/10/22	STAGE 1 PLANS COMPLETED 6/3/21.
11	80961	CUY	ROYALTON RD (SIB LOAN 4TH PAYMENT) DEBT-SERVICE	CUYAHOGA COUNTY DEPT. OF PUBLIC WORKS	1,267	15,526	NA	SCHEDULED FOR SFY 2022.
12	112507	CUY	SR 091-10.63	MAYFIELD HEIGHTS	954	1,193	3/14/22	STAGE 1 PLANS COMPLETED 6/9/21.
13	114539	CUY	SR 175 MULTI-PURPOSE TRAIL	BEDFORD HEIGHTS	634	634	1/1/23	INITIAL PROJECT SCOPE COMPLETED 3/25/21.
14	112462	CUY	SUPERIOR ROAD	CLEVELAND HEIGHTS	643	643	3/29/22	STAGE 1 PLANS SUBMITTED 6/10/21.
15	95557	CUY	TOWER CITY BRIDGES (SIB LOAN 5TH PAYMENT) DEBT-SERVICE	CLEVELAND	1,023	9,533	NA	SCHEDULED FOR SFY 2022.
16	105902	CUY	US 006/020 24.44/27.78	EUCLID	1,392	3,991	4/11/22	INITIAL PROJECT SCOPE COMPLETED 2/3/21.

**SFY 2022 NOACA-ATTRIBUTABLE FUNDED PROJECT MONITORING REPORT  
(INCLUDES ENHANCEMENT, PLANNING AND TRANSIT RELATED PROJECTS)**

7/1/2021

R #	PID NO.	COU	NOACA ATTRIBUTABLE FUNDED PROJECT	SPONSOR	NOACA SHARE (x \$1,000)	TOTAL COST (X\$1,000)	ODOT AWARD DATE	MOST RECENT MILESTONE
17	100160	CUY	W 150TH ST (SIB LOAN 6TH PAYMENT) DEBT-SERVICE	CLEVELAND	236	2,548	NA	SCHEDULED FOR SFY 2022.
18	112495	CUY	CEDAR ROAD	UNIVERSITY HEIGHTS	1,434	1,761	6/21/21	PLAN PACKAGE RECEIVED IN ODOT CENTRAL OFFICE 3/22/21.
19	112465	CUY	GREEN ROAD	CUYAHOGA COUNTY DEPT. OF PUBLIC WORKS	645	766	3/8/22	STAGE 2 PLANS COMPLETED 3/18/21.
20	112466	CUY	HARVARD AVENUE	CUYAHOGA COUNTY DEPT. OF PUBLIC WORKS	682	810	3/22/22	STAGE 2 PLANS COMPLETED 6/1/21.
21	109517	CUY	SR 043 01.98 WIDENING	OLON	534	8,379	2/18/22	STAGE 3 PLANS COMPLETED 1/15/21.
22	112472	CUY	US 422 06.96	SHAKER HEIGHTS	2,128	2,447	3/18/22	INITIAL PROJECT SCOPE COMPLETED 11/13/20.
23	112497	CUY	WOOSTER ROAD	ROCKY RIVER	1,025	1,281	3/31/22	STAGE 2 PLANS SUBMITTED 6/2/21.
24	112500	GEA	WASHINGTON STREET A-B	GEAUGA COUNTY ENGINEER	426	533	5/31/22	SCHEDULED FOR SFY 2022.

**SFY 2022 NOACA-ATTRIBUTABLE FUNDED PROJECT MONITORING REPORT  
(INCLUDES ENHANCEMENT, PLANNING AND TRANSIT RELATED PROJECTS)**

**7/1/2021**

<b>R #</b>	<b>PID NO.</b>	<b>COU</b>	<b>NOACA ATTRIBUTABLE FUNDED PROJECT</b>	<b>SPONSOR</b>	<b>NOACA SHARE (x \$1,000)</b>	<b>TOTAL COST (X\$1,000)</b>	<b>ODOT AWARD DATE</b>	<b>MOST RECENT MILESTONE</b>
25	112483	LAK	CHESTNUT STREET	LAKE COUNTY ENGINEER	314	392	3/17/22	STAGE 2 PLANS COMPLETED 5/11/21.
26	112476	LAK	CHESTNUT STREET	PAINESVILLE	401	501	3/17/22	STAGE 2 PLANS COMPLETED 5/11/21.
27	112509	LAK	LANE ROAD	LAKE COUNTY ENGINEER	1,560	1,951	3/24/22	STAGE 2 PLANS SUBMITTED 6/25/21.
28	112485	LAK	NEWELL STREET	LAKE COUNTY ENGINEER	393	491	3/17/22	STAGE 2 PLANS COMPLETED 6/21/21.
29	112503	LAK	US 006 02.60	WILLOUGHBY HILLS	1,315	1,643	2/7/22	STAGE 2 PLANS COMPLETED 5/26/21.
30	105029	LAK	VROOMAN RD (SIB LOAN 6TH PAYMENT) DEBT-SERVICE	LAKE COUNTY ENGINEER	2,183	24,751	NA	SCHEDULED FOR SFY 2022.
31	111584	LOR	CR 0001 05.89 (MILAN AVE)	AMHERST	484	796	2/9/22	STAGE 2 PLANS COMPLETED 6/24/21.
32	111596	LOR	LAKEBREEZE RD/HARRIS RD	SHEFFIELD VILLAGE	893	1,116	3/1/22	ENVIRONMENTAL DOCUMENT APPROVED 4/8/21.
33	111593	LOR	CR 0078 00.80 (MOORE RD)	AVON LAKE	870	1,307	12/4/21	ENVIRONMENTAL DOCUMENT APPROVED 6/25/21.
34	111587	LOR	CR 0202 00.00 (BROADWAY AVE)	LORAIN COUNTY ENGINEER	1,937	2,422	2/1/22	STAGE 2 PLANS COMPLETED 4/9/21.

**SFY 2022 NOACA-ATTRIBUTABLE FUNDED PROJECT MONITORING REPORT  
(INCLUDES ENHANCEMENT, PLANNING AND TRANSIT RELATED PROJECTS)**

7/1/2021

R #	PID NO.	COU	NOACA ATTRIBUTABLE FUNDED PROJECT	SPONSOR	NOACA SHARE (x \$1,000)	TOTAL COST (X\$1,000)	ODOT AWARD DATE	MOST RECENT MILESTONE
35	111604	LOR	CR 0204-02.20 (LAKE AVE)	LORAIN COUNTY ENGINEER	301	339	2/1/22	STAGE 2 PLANS COMPLETED 3/26/21.
36	16319	LOR	LEAR NAGLE RD (SIB LOAN 6TH PAYMENT) DEBT-SERVICE	NORTH RIDGEVILLE	445	9,659	NA	SCHEDULED FOR SFY 2022.
37	111590	LOR	LOR CR 0078 00.00 (MOORE RD)	AVON	428	535	3/28/22	STAGE 2 PLANS SUBMITTED 5/28/21.
38	113480	LOR	SR 0057 08.52 MAIN ST	GRAFTON VILLAGE	250	1,468	3/15/22	ENVIRONMENTAL DOCUMENT APPROVED 4/15/21.
39	111564	LOR	SR 0057 23.18 (E. 28TH)	LORAIN	900	992	2/15/22	ENVIRONMENTAL DOCUMENT APPROVED 3/26/21.
40	111579	LOR	US 0006 14.49 (LAKE RD)	SHEFFIELD LAKE	227	371	5/15/22	ENVIRONMENTAL DOCUMENT APPROVED 1/19/21.
41	112572	MED	MED VAR CR RESURFACING FY2022	MEDINA COUNTY ENGINEER	1,108	1,342	4/26/22	LOCAL PUBLIC AGENCY (LPA) SCOPE OF SERVICES DOCUMENT COMPLETED 10/22/20.
42	14821	MED	NORTH CARPENTER RD (SIB LOAN 5TH PAYMENT) DEBT-SERVICE	BRUNSWICK	736	11,695	NA	SCHEDULED FOR SFY 2022.

**SFY 2022 NOACA-ATTRIBUTABLE FUNDED PROJECT MONITORING REPORT  
(INCLUDES ENHANCEMENT, PLANNING AND TRANSIT RELATED PROJECTS)**

7/1/2021

R #	PID NO.	COU	NOACA ATTRIBUTABLE FUNDED PROJECT	SPONSOR	NOACA SHARE (x \$1,000)	TOTAL COST (X\$1,000)	ODOT AWARD DATE	MOST RECENT MILESTONE
43	112568	MED	US 0042 22.77 (PEARL RD)	BRUNSWICK	2,147	5,420	2/28/22	LOCAL PUBLIC AGENCY (LPA) SCOPE OF SERVICES DOCUMENT COMPLETED 3/22/21.
44	112897	REG	NOACA D12/D3 ELECTRIC VEHICLE CHARGING STATIONS	NOACA	2,800	2,800	TBD	PL PROGRAMMED FOR SFY 2021. EE, DD AND C RESCHEDULED TO SFY 2022.
45	111110	REG	NOACA SFY 2022 AIR QUALITY PROGRAM	NOACA	225	\$225,000	NA	PROGRAMMED FOR SFY 2022.
46	111106	REG	NOACA SFY 2022 RIDESHARE PROGRAM	NOACA	125	\$125,000	NA	PROGRAMMED FOR SFY 2022.
47	111098	REG	NOACA SFY 2022 STOP PROGRAM	NOACA	575	575	NA	PROGRAMMED FOR SFY 2022.
48	112021	REG	NOACA SFY 2022 SUPPLEMENTAL TRANSPORTATION PLANNING	NOACA	450	450	NA	PROGRAMMED FOR SFY 2022.
49	112016	REG	NOACA SFY 2022 TLCI	NOACA	2,000	2,500	NA	PROGRAMMED FOR SFY 2022.