Northeast Ohio Areawide Coordinating Agency
Regional Transportation Investment Subcommittee
ARRA Construction Monitoring Report

Date: 2/1/2010

Project Sponsor: Cuyahoga County Engineer

Project Name: Bainbridge Road - SOM to the Solon ECL

PID: 79457 Type: **Traditional** **LPA** (circle)

STIP ID: 2757

FUNDING

Total Estimated Project Cost: $15,806,216

Possible ARRA Funds: $14,000,000

Bid Date: 12/9/2009 Project Award Amount: $11,983,999

Local Items not included in ARRA funds: $523,398

Federal Eligible: $11,460,601

ODOT CE: (TBD)

(Not to exceed Programmed ARRA Funds) NOACA Maximum Funding: (TBD)

Contracts:

Bid Award:	12/21/2009	(date)	Estimate	Actual
Contracts Signed:	3/5/2010	(date)	Estimate	Actual
Required Documents Submitted to ODOT:	3/22/2010	(date)	Estimate	Actual

Contruction: Contractor: Digioia-Suburban Exc., LLC

Preconstruction Meeting:		(date)	Estimate	Actual
Start Date:		(date)	Estimate	Actual
Construction Completion:		(date)	Estimate	Actual

Project Closeout:

Final Inspection:		(date)	Estimate	Actual
Final Construction Cost:				
Inspection Cost:				
Total Final Cost:				

Comments: ODOT District 12 received a call from the Cuyahoga County Engineer's office on 12/9/09 informing the results of the bids.
The complete results will be posted after the information is officially announced by ODOT.
Digioia's Bid: $11,983,998.67; however the sanitary sewer items (amount of $523,397.70) are not eligible for federal participation and are identified as 100% local cost