Northeast Ohio Areawide Coordinating Agency
Regional Transportation Investment Subcommittee
ARRA Construction Monitoring Report

Date: 2/1/2010

Project Sponsor: City of Olmsted Falls

Project Name: CUY SR252-00.05 CONSTRUCT RAILROAD GRADE SEPARATION

PID: 25482 Type: **Traditional** **LPA** (circle)

STIP ID: 0433

FUNDING:

Total Estimated Project Cost:

Programmed ARRA Funds: $2,440,000

Bid Date: 6/17/2009 Project Award Amount: $5,750,382.24

(Not to exceed Programmed ARRA Funds) NOACA Maximum Funding: $2,440,000.00

Contracts:

Bid Award:	6/25/2009	(date)	Estimate	Actual
Contracts Signed:	7/1/2009	(date)	Estimate	Actual
Required Documents Submitted to ODOT:	7/7/2009	(date)	Estimate	Actual

Construction: Contractor: The Great Lakes Construction Company

Preconstruction Meeting:	7/7/2009	(date)	Estimate	Actual
Start Date:	8/3/2009	(date)	Estimate	Actual
Construction Completion:		(date)	Estimate	Actual

Project Closeout:

Final Inspection:		(date)	Estimate	Actual
Final Construction Cost:				
Inspection Cost:				
Total Final Cost:	$0.00			

Comments: Construction Cost Includes Railroad Costs

Contract awarded to The Great Lakes Construction Company - $5,750,382.24

Pre-construction meeting held July 7, 2009

Railroad pre-construction meeting held July 21, 2009

Contractor onsite August 3rd.

Construction progressing with construction of railroad runaround

Sanitary and storm sewer placement completed.

CSX forces installing temporary signals and crossing gates.

Upon completion, cutover of mainline tracks to be done in order to begin excavation for bridge construction.