FOURTH QUARTER SFY 2026 CAPITAL PROGRAMS PERFORMANCE MEASURES

Finance and Audit Committee

July 10, 2026

NOACA
Northeast Ohio Areawide Coordinating Agency

ACTION REQUESTED

No action is requested. This item is for information only.

PREVIOUS ACTION

Resolution 2016-029 approving NOACA Capital Programs Performance Measures

NOACA
Northeast Ohio Areawide Coordinating Agency

BACKGROUND

SFY26 budgets available to NOACA for capital infrastructure programs:

• Surface Transportation Block Grant (STBG)	$ 33.7 M
• Transportation Alternatives Program (TA)	$ 4.2 M
• Congestion Mitigation & Air Quality (CMAQ)	$ 18.0 M
• Carbon Reduction Program (CRP)	$ 4.6 M
• **Total SFY26 Allocation**	**$ 60.5 M**

NOACA
Northeast Ohio Areawide Coordinating Agency

BACKGROUND

- **Performance measures and targets are needed to ensure:**
  - Informed decisions
  - Optimal expenditure of resources
  - Increased transparency and accountability
- **Measures are focused on two critical elements of NOACA capital funding programs implementation**
  - Program Delivery
  - Fund Utilization

NOACA
Northeast Ohio Areawide Coordinating Agency

BACKGROUND

Program Delivery: % On-Time Project Implementation

- NOACA funded projects awarded for implementation **within 30 days** of the Annual Priority List (APL) commitment date

Target	Trends			SFY 2026				
	2023	2024	2025	Q1	Q2	Q3	Q4	YTD
≥85%	87%	71%	68%	80%	67%	86%	57%	72%

- 4 of 7 projects delivered on time this quarter

NOACA
Northeast Ohio Areawide Coordinating Agency

BACKGROUND

Program Delivery: % Program Balance

- NOACA funds programmed for delivery in the **last quarter** of the current SFY

Target	Trends			SFY 2026				
	2023	2024	2025	Q1	Q2	Q3	Q4	YTD
≤20%	16%	19%	10%	20%	20%	30%	34%	34%

- $59.2M programmed in last quarter/$155.8M programmed total in SFY 2026

NOACA
Northeast Ohio Areawide Coordinating Agency

BACKGROUND

Fund Utilization: % of Estimate Accuracy

- Variance between NOACA funds committed in the TIP and NOACA funds realized at contract award for implementation

Target	Trends			SFY 2026				
	2023	2024	2025	Q1	Q2	Q3	Q4	YTD
±10%	1%	-9%	-10%	-7%	-8%	-3%	-11%	**-6%**

- 13 projects: $59.2 M (TIP Budget) vs. $52.9 M (Actual)

NOACA
Northeast Ohio Areawide Coordinating Agency

BACKGROUND

Fund Utilization: % of Funds Encumbered

- Amount of NOACA funds encumbered for the current SFY

Target	Trends			SFY 2026				
	2023	2024	2025	Q1	Q2	Q3	Q4	YTD
≥ 95%	74%	67%	46%	67%	72%	66%	79%	79%

- $80.5 M Encumbered/Budget Takes/Outstanding vs. $102.5 M Budget

NOACA
Northeast Ohio Areawide Coordinating Agency

NEXT STEPS

Staff will continue to work with project sponsors and ODOT in an effort to meet the established Capital Programs Performance Measures in SFY2027.

- Advance future TIP projects
- Advance future programmed debt service payments
- Engage with project sponsors more frequently through funding program workshops and quarterly check-in meetings
  - Enables NOACA to anticipate projects falling behind schedule and to adjust accordingly

NOACA
Northeast Ohio Areawide Coordinating Agency

NOACA

Northeast Ohio Areawide Coordinating Agency

NOACA will **strengthen** regional cohesion, **preserve** existing infrastructure, and **build** a sustainable multimodal transportation system to **support** economic development and **enhance** quality of life in Northeast Ohio.

NOACA

Northeast Ohio Areawide Coordinating Agency